

**DAILY CONSTRUCTION REPORT**

Date: Tuesday, 5-19-2020

**PROJECT:** 2020 Tuttle Road Sidewalk Extension  
**CLIENT:** Town of Cumberland  
**CONTRACTOR:** Storey Brothers  
**PROJECT MANAGER:** Dan Diffin, P.E.

**WEATHER:** Partly Cloudy  
**TEMP:** 60s  
**WIND:** Mild  
**HUMIDITY:** Low

**FIELD FORCE**

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	6	Earthwork Contractor

**VISITORS**

Time	Name	Representing	Remarks
10:00 am	Nick Thompson	SME	Site Observation

**EQUIPMENT**

2 – Excavator
1 – Roller
1 – Plate Compactor
1 – Dump Truck

**TODAY'S CONSTRUCTION ACTIVITIES**

- Continue placing, grading, and compacting subbase Type D gravel on sidewalk section
- Continue placing, grading, and compacting reclaim pavement as substitute for base Type A gravel.
- Grade backslopes and placing erosion control mix.

**TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES**

- Place pavement binder course in sidewalk from STA 0+00 to approximate STA 11+50.

**QUALITY ASSURANCE**

SME on site to oversee progress, facilitate communications, and inspect erosion control measures.

**DISTRIBUTION:**

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers

BY: Nick Thompson

TITLE: Civil Engineer

SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
MAY 19, 2020



Photo 1 – Excavating for subgrade in front of 196 Tuttle Road



Photo 2 – Grading subbase gravel at approximate STA 12+00



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
MAY 19, 2020



Photo 3 – Compacting subbase gravel in front of 196 Tuttle Road



Photo 4 – Placing reclaim pavement at approximate STA 13+00



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
MAY 19, 2020



Photo 5 – Graded and compacted reclaim pavement



Photo 6 – Placing reclaim pavement at approximate STA 12+00