

DAILY CONSTRUCTION REPORT

Date: Monday, 05-21-2018

PROJECT: Tuttle Road Sidewalk Extension
And Road Reconstruction
CLIENT: Town of Cumberland
CONTRACTOR: A.H. Grover, Inc.
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Clear, Sunny
TEMP: High 70's
WIND: Light
HUMIDITY: Low

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
A.H. Grover, Inc.	1	4	Drainage Improvements and sidewalk subgrade
Project Flagging		3	

VISITORS

Time	Name	Representing	Remarks
	Dave Bernard	PWD	Inspector for water service at 280 Tuttle Rd

EQUIPMENT

2 - Excavators
1 - Plate Tamp
1 - Sweeper
1 - Loader

TODAY'S CONSTRUCTION ACTIVITIES

-Crew performed live tap and installed corporation and curb stop for 280 Tuttle Road
-Crew worked on subgrade for sidewalk extension

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Crew will continue to work on sidewalk extension subgrade from Maurice Way to rail road tracks.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 A.H. Grover, Inc.
- 4
- 5

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
MAY 21, 2018



Photo 1 – Working on subgrade for sidewalk



Photo 2 – Compacting sidewalk subgrade

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
MAY 21, 2018



Photo 3 – Corporation at 280 Tuttle Road installed



Photo 4 – Working on sidewalk subgrade