

DAILY CONSTRUCTION REPORT

Date: Tuesday, 05-22-2018

PROJECT: Tuttle Road Sidewalk Extension
And Road Reconstruction
CLIENT: Town of Cumberland
CONTRACTOR: A.H. Grover, Inc.
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Overcast
TEMP: Mid 60's
WIND: Light
HUMIDITY: High

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
A.H. Grover, Inc.	1	3	Drainage Improvements and sidewalk subgrade
Project Flagging		3	

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

2 - Excavators
1 - Plate Tamp
1 - Sweeper
1 - Loader

TODAY'S CONSTRUCTION ACTIVITIES

-Crew continued to work on sidewalk extension subgrade from Maurice way to rail road tracks.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Crew will have sub on site to sawcut pavement.
Crew will excavate and assist PWD with the repair of air release valves.
Possibly set frames and covers/grates

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 A.H. Grover, Inc.
- 4
- 5

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
MAY 22, 2018



Photo 1 – Working on subgrade for sidewalk toward rail road tracks



Photo 2 – Placing sidewalk subgrade material for sidewalk extension

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
MAY 22, 2018



Photo 3 – Removing vegetative soil in area of sidewalk extension



Photo 4 – Sidewalk extension subgrade