

DAILY CONSTRUCTION REPORT

Date: Wednesday, 5-27-2020

PROJECT: 2020 Tuttle Road Sidewalk Extension
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Sunny
TEMP: High 70s
WIND: Mild
HUMIDITY: Moderate

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	2	Earthwork Contractor

VISITORS

Time	Name	Representing	Remarks
1:00 pm	Jenna Gilbert	SME	Site Observation

EQUIPMENT

1 – Excavator
1 – Roller
1 – Dump Truck

TODAY'S CONSTRUCTION ACTIVITIES

- Place Type D subbase gravel in sidewalk section at Crossing Brook Road and compact.
- Place reclaimed pavement as substitute for base gravel in sidewalk at Crossing Brook Road and compact.
- Place loam on disturbed areas adjacent to sidewalk section.

ANTICIPATED CONSTRUCTION ACTIVITIES

- Cut curb in existing Tuttle Road sidewalk across from Crossing Brook Road.

QUALITY ASSURANCE

SME on site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers

BY: Jenna Gilbert, E.I.T.

TITLE: Civil Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
MAY 27, 2020



Photo 1 – Subbase gravel placement and compaction in Crossing Brook Road sidewalk from Tuttle Road, looking east.



Photo 2 – Placed reclaimed pavement in Crossing Brook Road sidewalk, looking southwest.

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
MAY 27, 2020



Photo 3 – Compaction of reclaimed pavement in Crossing Brook Road sidewalk, looking southwest.



Photo 4 – Compacted reclaimed pavement at sidewalk ramp from Tuttle Road, looking southeast.

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
MAY 27, 2020



Photo 5 – Granite curb installed as substitute for retaining wall along back of Tuttle Road sidewalk from approximate STA 14+75 to 15+35, 6' R, looking northwest.



Photo 6 – Back of new guardrail installed above the 12-foot CMP culvert in Tuttle Road, looking northwest.