

**DAILY CONSTRUCTION REPORT**

Date: Thursday, 05-24-2018

**PROJECT:** Tuttle Road Sidewalk Extension  
And Road Reconstruction  
**CLIENT:** Town of Cumberland  
**CONTRACTOR:** A.H. Grover, Inc.  
**PROJECT MANAGER:** Dan Diffin, P.E.

**WEATHER:** Clear  
**TEMP:** High 60's  
**WIND:** Light  
**HUMIDITY:** High

**FIELD FORCE**

Name of Contractor	Supervisor	Non-Supervisor	Remarks
A.H. Grover, Inc.	1	3	Drainage Improvements and sidewalk subgrade
Project Flagging		3	

**VISITORS**

Time	Name	Representing	Remarks

**EQUIPMENT**

2 - Excavators
1 - Plate Tamp
1 - Sweeper
1 - Loader

**TODAY'S CONSTRUCTION ACTIVITIES**

-Crew began setting frames and grates on drainage structures.
-Crew continued grading for sidewalk extension subgrade near the rail road tracks.

**TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES**

Crew will relocated fire hydrant at STA 8+75 in front of 272 Tuttle Road
Continue setting frames and grates/covers.

**QUALITY ASSURANCE**

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

**DISTRIBUTION:**

- 1 SME
- 2 Town of Cumberland
- 3 A.H. Grover, Inc.
- 4
- 5

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
MAY 24, 2018



Photo 1 – Setting frame and grate at CB 2



Photo 2 – Setting frame and grate at CB 2



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
MAY 24, 2018



Photo 3 – Constructing sidewalk near rail road tracks



Photo 4 – Constructing sidewalk back slope near rail road tracks