

DAILY CONSTRUCTION REPORT

Date: Friday, 05-25-2018

PROJECT: Tuttle Road Sidewalk Extension
And Road Reconstruction
CLIENT: Town of Cumberland
CONTRACTOR: A.H. Grover, Inc.
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Clear
TEMP: High 70's
WIND: Light
HUMIDITY: High

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
A.H. Grover, Inc.	1	3	Drainage Improvements and sidewalk subgrade
Project Flagging		3	

VISITORS

Time	Name	Representing	Remarks
All Day	PWD		Inspecting fire hydrant relocation

EQUIPMENT

2 - Excavators
1 - Plate Tamp
1 - Sweeper
1 - Loader

TODAY'S CONSTRUCTION ACTIVITIES

-Crew relocated fire hydrant at STA 8+75 in front of 272 Tuttle Road.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Crew will continue setting frames and grates/covers and working on sidewalk extension subgrade.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 A.H. Grover, Inc.
- 4
- 5

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
MAY 25, 2018



Photo 1 – Frame and grate at CB 3 complete



Photo 2 – Frame and grate at CB 2 complete

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
MAY 25, 2018



Photo 3 – Excavating around old fire hydrant at STA 8+72 to relocate



Photo 4 – Excavating around old fire hydrant at STA 8+72 to relocate

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
MAY 25, 2018



Photo 3 – Excavating around old fire hydrant at STA 8+72 to relocate



Photo 4 – Excavating around old fire hydrant at STA 8+72 to relocate