

DAILY CONSTRUCTION REPORT

Date: Monday, 5-04-2020

PROJECT: 2020 Tuttle Road Sidewalk Extension
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Partly Sunny
TEMP: Low 60s
WIND: Light
HUMIDITY: Medium

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	4	Earthwork Contractor

VISITORS

Time	Name	Representing	Remarks
10:30 am	Nick Thompson	SME	Site Observation

EQUIPMENT

2 – Excavators
1 – Roller
1 – Loader
1 – Dump Truck
1 - Bull Dozer

TODAY'S CONSTRUCTION ACTIVITIES

- Continue removing pavement and grading for curb pad.
--

ANTICIPATED CONSTRUCTION ACTIVITIES

- Finish removing pavement and grading for curb pad.
- Begin paving curb pad

QUALITY ASSURANCE

SME on site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers

BY: Nick Thompson

TITLE: Civil Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
MAY 04, 2020



Photo 1 – Curb pad, graded for pavement approximate STA 1+75



Photo 2 – Placing and grading reclaim for curb pad approximate STA 10+50

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
MAY 04, 2020



Photo 3 – Graded curb pad approximate STA 9+50



Photo 4 – Placing and grading reclaim for curb pad