

DAILY CONSTRUCTION REPORT

Date: Tuesday, 5-05-2020

PROJECT: 2020 Tuttle Road Sidewalk Extension
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Partly Sunny
TEMP: Low 50s
WIND: Strong
HUMIDITY: Mild

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	4	Earthwork Contractor
Glidden Paving	1	5	Paving Sub Contractor

VISITORS

Time	Name	Representing	Remarks
7:45 am	Nick Thompson	SME	Site Observation
10:30 am	Jenna Gilbert	SME	Site Observation

EQUIPMENT

2 – Excavators
1 – Roller
1 – Loader
1 – Dump Truck
1 - Bull Dozer

TODAY'S CONSTRUCTION ACTIVITIES

- Finish grading for curb pad.
- Install "F" basin at approximate STA 17+40 to address a dip in the road and help with drainage.
- Pave curb pad and cross trenches.
- PWD on site to lower water service at 196 Tuttle Road.

ANTICIPATED CONSTRUCTION ACTIVITIES

- No construction activity anticipated

QUALITY ASSURANCE

SME on site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers

BY: Nick Thompson

TITLE: Civil Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
MAY 05, 2020



Photo 1 – Graded curb pad with tack coat approximate STA 10+00



Photo 2 – Graded curb pad approximate STA 17+00

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
MAY 05, 2020



Photo 3 – Placing and compacting pavement approximate STA 2+00



Photo 4 – Paved curb pad at approximate STA 5+50

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
MAY 05, 2020



Photo 5 – Paved curb pad with tack coat approximate STA 5+50



Photo 6 – Paved curb pad in front of 196 Tuttle Road