

DAILY CONSTRUCTION REPORT

Date: Friday, 06-15-2018

PROJECT: Tuttle Road Sidewalk Extension
And Road Reconstruction
CLIENT: Town of Cumberland
CONTRACTOR: A.H. Grover, Inc.
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Clear
TEMP: High 70's
WIND: Calm
HUMIDITY: High

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
A.H. Grover, Inc.	1	4	Drainage Improvements and sidewalk subgrade
Project Flagging		3	
Dayton Paving	1	5	3 rollers, plate tamp, and tack truck

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

2 - Excavators
1 - Plate Tamp
1 - Sweeper
1 - Loader

TODAY'S CONSTRUCTION ACTIVITIES

-Grover Crew prepped for pavement ahead of Dayton Paving
-Dayton Paving onsite to pave curb pad and two cross trenches

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Dirigo Slipform will be on site to place concrete slipform curb

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 A.H. Grover, Inc.
- 4
- 5

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JUNE 15, 2018



Photo 1 – Curb pad paved near town hall



Photo 2 – Curb pad paved in front of 290 Tuttle Road

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JUNE 15, 2018



Photo 3 – Placing tack coat on pavement joint



Photo 4 – Prepping for pavement near rail road tracks

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JUNE 15, 2018



Photo 5 – Paving cross trench in front of rock retaining wall at 280 Tuttle Road



Photo 6 – Cross trench paving over dual 36 inch culverts