

DAILY CONSTRUCTION REPORT

Date: Monday, 06-18-2018

PROJECT: Tuttle Road Sidewalk Extension
And Road Reconstruction
CLIENT: Town of Cumberland
CONTRACTOR: A.H. Grover, Inc.
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Overcast
TEMP: Low 80"s
WIND: Calm
HUMIDITY: High

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
A.H. Grover, Inc.	1	4	Drainage Improvements and sidewalk subgrade
Project Flagging		3	
Dirigo Slipform	1	5	

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

2 - Excavators
1 - Plate Tamp
1 - Sweeper
1 - Loader

TODAY'S CONSTRUCTION ACTIVITIES

-Grover Crew on site for curbing operation assistance
-Dirigo Slipform on site to place concrete slipform concrete from Town Hall to rail road tracks.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Begin grading for sidewalk extension.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 A.H. Grover, Inc.
- 4
- 5

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JUNE 18, 2018



Photo 1 – Curbing layout in front of 272 Tuttle Road



Photo 2 – Curbing layout just before rail road tracks

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JUNE 18, 2018



Photo 3 – Beginning curb placement near rail road tracks



Photo 4 – Concrete slipform curb in front of 280 Tuttle Road

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JUNE 18, 2018



Photo 5 – Concrete slipform curb near rail road tracks



Photo 6 – Concrete slipform curb in front of 272 Tuttle Road