

DAILY CONSTRUCTION REPORT

Date: Tuesday, 06-19-2018

PROJECT: Tuttle Road Sidewalk Extension
And Road Reconstruction
CLIENT: Town of Cumberland
CONTRACTOR: A.H. Grover, Inc.
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Clear
TEMP: High 70's
WIND: Calm
HUMIDITY: Low

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
A.H. Grover, Inc.	1	4	Drainage Improvements and sidewalk subgrade
Project Flagging		3	

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

2 - Excavators
1 - Plate Tamp
1 - Sweeper
1 - Loader

TODAY'S CONSTRUCTION ACTIVITIES

-Crew began placing gravel and grading for new sidewalk from town hall to 280 Tuttle Road

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Continue placing gravel and grading for sidewalk from 280 Tuttle Road to rail road tracks

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 A.H. Grover, Inc.
- 4
- 5

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JUNE 19, 2018



Photo 1 – Graded and rolled sidewalk gravel near town hall entrance



Photo 2 – Placing gravel for new sidewalk

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JUNE 19, 2018



Photo 3 – Placing gravel for new sidewalk in front of 290 Tuttle Road



Photo 4 – Grading and rolling new sidewalk gravel to prepare for pavement

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JUNE 19, 2018



Photo 5 – Placing gravel in front of 280 Tuttle Road



Photo 6 – Cleaning up for gravel placement