

DAILY CONSTRUCTION REPORT

Date: Thursday, 06-21-2018

PROJECT: Tuttle Road Sidewalk Extension
And Road Reconstruction
CLIENT: Town of Cumberland
CONTRACTOR: A.H. Grover, Inc.
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Clear
TEMP: Low 80's
WIND: Calm
HUMIDITY: Low

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
A.H. Grover, Inc.	2	6	Drainage Improvements and sidewalk subgrade
Project Flagging		3	

VISITORS

Time	Name	Representing	Remarks
All Day	Glen Miller	PWD	

EQUIPMENT

2 - Excavators
1 - Roller
1 - Sweeper
1 - Loader

TODAY'S CONSTRUCTION ACTIVITIES

-Two crews mobilized at east side of the rail road tracks to install gate valves and 12" X 6" Tees for temporary water at east and west sides of the reconstruction area.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Continue placing gravel and grading for new sidewalk extension.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 A.H. Grover, Inc.
- 4
- 5

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JUNE 21, 2018



Photo 1 – Installing 12" gate valve at east side of reconstruction area



Photo 2 – Installing 12" gate valve at east side of reconstruction area

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JUNE 21, 2018



Photo 3 – Tapping 12" water main for air release valve on east side of reconstruction zone



Photo 4 – Preparing to install valve assembly at west side of reconstruction zone

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JUNE 21, 2018



Photo 5 – Installing 12" gate valve at west side of reconstruction zone



Photo 6 – 12" gate valve with 12" X 6" tee and 6" gate valve at west side of construction zone