

DAILY CONSTRUCTION REPORT

Date: Friday, 06-22-2018

PROJECT: Tuttle Road Sidewalk Extension
And Road Reconstruction
CLIENT: Town of Cumberland
CONTRACTOR: A.H. Grover, Inc.
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Clear
TEMP: High 70's
WIND: Calm
HUMIDITY: Low

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
A.H. Grover, Inc.	1	4	Drainage Improvements and sidewalk subgrade
Project Flagging		3	

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

2 - Excavators
1 - Roller
1 - Sweeper
1 - Loader

TODAY'S CONSTRUCTION ACTIVITIES

-Crew continued placing and grading gravel for sidewalk extension toward rail road tracks and driveway at 272 Tuttle Road.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Crew will finish grading gravel for sidewalk extension and work on granite curb at Town Hall Entrance.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 A.H. Grover, Inc.
- 4
- 5

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JUNE 22, 2018



Photo 1 – Placing gravel and grading at 272 Tuttle Road



Photo 2 – Placing gravel and grading the driveway entrance at 272 Tuttle Road

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JUNE 22, 2018



Photo 3 – Compacting driveway entrance at 272 Tuttle Road



Photo 4 – Placing gravel and grading sidewalk extension near rail road tracks

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JUNE 22, 2018



Photo 5 – Compacting graded gravel for sidewalk extension near rail road tracks



Photo 6 – Area of sidewalk extension between 272 Tuttle Road and rail road tracks