

DAILY CONSTRUCTION REPORT

Date: Monday, 06-25-2018

PROJECT: Tuttle Road Sidewalk Extension
And Road Reconstruction
CLIENT: Town of Cumberland
CONTRACTOR: A.H. Grover, Inc.
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Clear, PM Showers
TEMP: High 70's
WIND: Calm
HUMIDITY: Hight

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
A.H. Grover, Inc.	1	2	Drainage Improvements and sidewalk subgrade
Project Flagging		3	

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

2 - Excavators
1 - Roller
1 - Sweeper
1 - Loader

TODAY'S CONSTRUCTION ACTIVITIES

-Crew continued placing and grading gravel for sidewalk extension on west side of the rail road tracks.
-Crew removed and reset granite curb at Town Hall entrance to match new sidewalk.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Dayton pavement will be onsite to pave base course for sidewalk extension from Town Hall to rail road tracks.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 A.H. Grover, Inc.
- 4
- 5

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JUNE 25, 2018



Photo 1 – Placing and grading gravel for new sidewalk near rail road tracks



Photo 2 – Grading gravel for new sidewalk near rail road tracks

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JUNE 25, 2018



Photo 3 – Placing gravel for new sidewalk near rail road tracks



Photo 4 – Resetting granite curb at Town Hall Entrance to match new sidewalk

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JUNE 25, 2018



Photo 5 – Removing and resetting granite curb at Town Hall entrance



Photo 6 – Granite curb reset to match new concrete slipform curb