

**DAILY CONSTRUCTION REPORT**

Date: Tuesday, 06-26-2018

**PROJECT:** Tuttle Road Sidewalk Extension  
And Road Reconstruction  
**CLIENT:** Town of Cumberland  
**CONTRACTOR:** A.H. Grover, Inc.  
**PROJECT MANAGER:** Dan Diffin, P.E.

**WEATHER:** Clear  
**TEMP:** High 70's  
**WIND:** Calm  
**HUMIDITY:** Low

**FIELD FORCE**

Name of Contractor	Supervisor	Non-Supervisor	Remarks
A.H. Grover, Inc.	1	2	Drainage Improvements and sidewalk subgrade
Project Flagging		3	
Dayton Paving	1	6	1-sidewalk paver, 1-roller, 1-plate tamp

**VISITORS**

Time	Name	Representing	Remarks

**EQUIPMENT**

2 - Excavators
1 - Roller
1 - Sweeper
1 - Loader

**TODAY'S CONSTRUCTION ACTIVITIES**

Dayton paving onsite to pave sidewalk base course from rail road tracks to Town Hall.
Grover crew assisted with paving and prepared for temporary water installation.

**TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES**

Thirsty Turf will be onsite to install temporary water on east side of rail road tracks.
Grover crew will place rock in the bottom of new 36 inch culverts in front of 272 Tuttle Road.

**QUALITY ASSURANCE**

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

**DISTRIBUTION:**

- 1 SME
- 2 Town of Cumberland
- 3 A.H. Grover, Inc.
- 4
- 5

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
JUNE 26, 2018



Photo 1 – Paved sidewalk base course in front of 272 Tuttle Road



Photo 2 – Paved base course of driveway at 272 Tuttle Road



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
JUNE 26, 2018



Photo 3 – Paved sidewalk base course near 290 Tuttle Road



Photo 4 – Paving sidewalk base course in front of 290 Tuttle Road



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
JUNE 26, 2018



Photo 5 – Paving sidewalk base course near Town Hall



Photo 6 – Compacting paved sidewalk base course near Town Hall