

#### **DAILY CONSTRUCTION REPORT**

Date: Wednesday, 06-27-2018

Overcast

WEATHER:

**PROJECT:** Tuttle Road Sidewalk Extension

And Road Reconstruction

CLIENT:Town of CumberlandTEMP:High 70"sCONTRACTOR:A.H. Grover, Inc.WIND:CalmPROJECT MANAGER:Dan Diffin, P.E.HUMIDITY:High

#### **FIELD FORCE**

Name of Contractor	Supervisor	Non-Supervisor	Remarks
A.H. Grover, Inc.	1	2	Drainage Improvements and sidewalk subgrade
Project Flagging		3	
Thirsty Turf	1	1	Installing temporary water on east side or rr tracks

#### **VISITORS**

Time	Name	Representing	Remarks
All Day	Glen Miller	PWD	Temp water inspection

#### **EQUIPMENT**

EQUII IIIEITI	
2 - Excavators	
1 – Roller	
1 - Sweeper	
1 - Loader	

### **TODAY'S CONSTRUCTION ACTIVITIES**

Thirsty Turf on site to install temporary water on east side of rail road tracks.

Grover crew placed rock in the bottom of the 36 inch dual culverts in front of 272 Tuttle Road.

Crew regraded driveway approach at 280 Tuttle Road and cleaned up around site.

#### TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Thirsty Turf will fill and chlorinate the temporary water line on east side of rail road tracks			
Rain day for Grover crew			

### **QUALITY ASSURANCE**

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

#### DISTRIBUTION:

1 SME

2 Town of Cumberland BY: Nick Thompson TITLE: Field Engineer

3 A.H. Grover, Inc.

4

5

## SEVEE & MAHER ENGINEERS, INC. CONSTRUCTION PHOTOS JUNE 27, 2018



Photo 1 – Rip rap inlet for 36 inch dual culverts near 272 Tuttle Road



Photo 2 – Imbedded 36 inch dual culvert in front of 272 Tuttle Road

## SEVEE & MAHER ENGINEERS, INC. CONSTRUCTION PHOTOS JUNE 27, 2018



Photo 3 - Rip Rapping around field inlet near block retaining wall



Photo 4 – Installing temporary water on east side of rail road tracks

# SEVEE & MAHER ENGINEERS, INC. CONSTRUCTION PHOTOS JUNE 27, 2018



Photo 5 – Driveway at 280 Tuttle Road before regrading



Photo 6 – Driveway at 280 Tuttle Road after regrading