

**DAILY CONSTRUCTION REPORT**

Date: Thursday, 07-12-2018

**PROJECT:** Tuttle Road Sidewalk Extension  
And Road Reconstruction  
**CLIENT:** Town of Cumberland  
**CONTRACTOR:** A.H. Grover, Inc.  
**PROJECT MANAGER:** Dan Diffin, P.E.

**WEATHER:** Clear  
**TEMP:** Mid 70's  
**WIND:** Calm  
**HUMIDITY:** Low

**FIELD FORCE**

Name of Contractor	Supervisor	Non-Supervisor	Remarks
A.H. Grover, Inc.	1	2	Drainage Improvements and sidewalk subgrade
Project Flagging		3	

**VISITORS**

Time	Name	Representing	Remarks

**EQUIPMENT**

2 - Excavators
1 - Roller
1 - Sweeper
1 - Loader

**TODAY'S CONSTRUCTION ACTIVITIES**

Crew began fusing 16 inch HDPE water main on site to prepare for water main installation next week.

**TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES**

Crew will continue to fuse 16 inch HDPE water main.

**QUALITY ASSURANCE**

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

**DISTRIBUTION:**

- 1 SME
- 2 Town of Cumberland
- 3 A.H. Grover, Inc.
- 4
- 5

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
JULY 12, 2018



Photo 1 – 16 inch HDPE water main in fusing machine



Photo 2 – Fused 16 inch HDPE water main