

**DAILY CONSTRUCTION REPORT**

Date: Friday, 07-20-2018

**PROJECT:** Tuttle Road Sidewalk Extension  
And Road Reconstruction  
**CLIENT:** Town of Cumberland  
**CONTRACTOR:** A.H. Grover, Inc.  
**PROJECT MANAGER:** Dan Diffin, P.E.

**WEATHER:** Clear  
**TEMP:** Low 80's  
**WIND:** Calm  
**HUMIDITY:** Low

**FIELD FORCE**

Name of Contractor	Supervisor	Non-Supervisor	Remarks
A.H. Grover, Inc.	1	4	Pavement removal
Project Flagging		3	

**VISITORS**

Time	Name	Representing	Remarks
All Day	Glenn Miller	PWD	Water Inspection

**EQUIPMENT**

2 - Excavators
1 - Roller
1 - Sweeper
1 - Loader

**TODAY'S CONSTRUCTION ACTIVITIES**

Crew began installation of the water main near PWD pump house on the east side of the project limits. They began with the installation of the 16" X 12" reducer, 16" DI water main, 45 degree bends, gate valve and hydrant valve.

**TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES**

Continue water main work

**QUALITY ASSURANCE**

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

**DISTRIBUTION:**

- 1 SME
- 2 Town of Cumberland
- 3 A.H. Grover, Inc.
- 4
- 5

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
JULY 20, 2018



Photo 1 – Placing sand around 45 degree bends on east side of project limits



Photo 2 – Compacting the sand over new 16 inch DI



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
JULY 20, 2018



Photo 3 – Cleaning the inside of the new 16 inch water main



Photo 4 – Hydrant tee and valve



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
JULY 20, 2018



Photo 5 – Backfilling and compacting over new 16 inch water main