

DAILY CONSTRUCTION REPORT

Date: Monday, 07-23-2018

PROJECT: Tuttle Road Sidewalk Extension
And Road Reconstruction
CLIENT: Town of Cumberland
CONTRACTOR: A.H. Grover, Inc.
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Clear
TEMP: Low 80's
WIND: Calm
HUMIDITY: Low

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
A.H. Grover, Inc.	1	4	Pavement removal
Project Flagging		3	

VISITORS

Time	Name	Representing	Remarks
All Day	Glenn Miller	PWD	Water Inspection

EQUIPMENT

2 - Excavators
1 - Roller
1 - Sweeper
1 - Loader

TODAY'S CONSTRUCTION ACTIVITIES

Crew began excavating for and installing 16 inch HDPE water main from approximate STA 12+00 to 9+75 ending just before existing 42 inch culverts.
Crew left trench box in with 16 inch pipe coming up out of it. The area was properly coned off with a spot light and Grover had a person on watch all night.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Continue water main work

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 A.H. Grover, Inc.
- 4
- 5

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JULY 23, 2018



Photo 1 – Excavating for 16 inch water main near October Farms Way



Photo 2 – Preparing for transition from DI to HDPE

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JULY 23, 2018



Photo 3 – Preparing to place 16 inch HDPE water main



Photo 4 – Placing 16 inch HDPE in the trench

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JULY 23, 2018



Photo 5 – Placing 16 inch HDPE in the trench



Photo 6 – Lining 16 inch HDPE up with 16 inch DI

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JULY 23, 2018



Photo 5 – Setting up area around the trench box for the night



Photo 6 – Setting up area around the trench box for the night