

**DAILY CONSTRUCTION REPORT**

Date: Tuesday, 07-24-2018

**PROJECT:** Tuttle Road Sidewalk Extension  
And Road Reconstruction  
**CLIENT:** Town of Cumberland  
**CONTRACTOR:** A.H. Grover, Inc.  
**PROJECT MANAGER:** Dan Diffin, P.E.

**WEATHER:** Overcast  
**TEMP:** Low 80"s  
**WIND:** Calm  
**HUMIDITY:** High

**FIELD FORCE**

Name of Contractor	Supervisor	Non-Supervisor	Remarks
A.H. Grover, Inc.	1	4	Water Main Installation
Project Flagging		3	

**VISITORS**

Time	Name	Representing	Remarks
All Day	Glenn Miller	PWD	Water Inspection

**EQUIPMENT**

2 - Excavators
1 - Roller
1 - Sweeper
1 - Loader

**TODAY'S CONSTRUCTION ACTIVITIES**

Crew began excavating for and installing 16 inch HDPE water main from approximate STA 9+75 to 7+00 ending just before existing 42 inch culverts.
Crew left trench box in with 16 inch pipe coming up out of it. The area was properly coned off with a spot light and Grover had a person on watch all night.

**TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES**

Complete installation of 16 inch HDPE water main

**QUALITY ASSURANCE**

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

**DISTRIBUTION:**

- 1 SME
- 2 Town of Cumberland
- 3 A.H. Grover, Inc.
- 4
- 5

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
JULY 24, 2018



Photo 1 – Installing 16 inch HDPE water main



Photo 2 – Placing sand and backfill over 16 inch HDPE water main



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
JULY 24, 2018



Photo 3 – Existing 42 inch diameter culverts



Photo 4 – Existing 42 inch diameter culverts



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
JULY 24, 2018



Photo 5 – Placing sand over 16 inch HDPE water main



Photo 6 – Placing gravel over 42 inch diameter culverts



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
JULY 24, 2018



Photo 5 – Setting up area around the trench box for the night



Photo 6 – Setting up area around the trench box for the night