

DAILY CONSTRUCTION REPORT

Date: Wednesday, 07-25-2018

PROJECT: Tuttle Road Sidewalk Extension
And Road Reconstruction
CLIENT: Town of Cumberland
CONTRACTOR: A.H. Grover, Inc.
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Overcast
TEMP: Low 80"s
WIND: Calm
HUMIDITY: High

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
A.H. Grover, Inc.	1	4	Water Main Installation
Project Flagging		3	

VISITORS

Time	Name	Representing	Remarks
All Day	Glenn Miller	PWD	Water Inspection

EQUIPMENT

2 - Excavators
1 - Roller
1 - Sweeper
1 - Loader

TODAY'S CONSTRUCTION ACTIVITIES

Crew completed installation of 16 inch HDPE water main and began assembling hydrant valve and ductile iron.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Work on building up roadway

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 A.H. Grover, Inc.
- 4
- 5

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JULY 25, 2018



Photo 1 – Backfilling 16 inch HDPE water main



Photo 2 – Compacted sand over 16 inch HDPE water main

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JULY 25, 2018



Photo 3 – Compacting gravel around existing 42 inch culverts at STA 7+00



Photo 4 – Compacting the backfill in water main trench

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JULY 25, 2018



Photo 5 – Compacting the backfill in water main trench



Photo 6 – Compacting the sand over 16 inch HDPE water main