

DAILY CONSTRUCTION REPORT

Date: Tuesday, 07-31-2018

PROJECT: Tuttle Road Sidewalk Extension
And Road Reconstruction
CLIENT: Town of Cumberland
CONTRACTOR: A.H. Grover, Inc.
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Clear
TEMP: Low 80"s
WIND: Calm
HUMIDITY: High

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
A.H. Grover, Inc.	1	4	Water Main Installation
Project Flagging		3	

VISITORS

Time	Name	Representing	Remarks
All Day	Glen Miller	PWD	

EQUIPMENT

2 - Excavators
1 - Roller
1 - Sweeper
1 - Loader

TODAY'S CONSTRUCTION ACTIVITIES

Crew installed water services at October Farms Way
Glen began filling water main

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Install new cross culverts while the rail road has road closed

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 A.H. Grover, Inc.
- 4
- 5

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JULY 31, 2018



Photo 1 – Water service for October Farms Way



Photo 2 – Placing sand over water service at October Farms Way

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JULY 31, 2018



Photo 3 – Compacting sand over water service



Photo 4 – Area of fill for road reconstruction