

DAILY CONSTRUCTION REPORT

Date: Wednesday, 08-01-2018

PROJECT: Tuttle Road Sidewalk Extension
And Road Reconstruction
CLIENT: Town of Cumberland
CONTRACTOR: A.H. Grover, Inc.
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Clear
TEMP: Low 80"s
WIND: Calm
HUMIDITY: High

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
A.H. Grover, Inc.	1	6	Culvert Installation
Project Flagging		3	

VISITORS

Time	Name	Representing	Remarks
All Day	Glen Miller	PWD	

EQUIPMENT

2 - Excavators
1 - Roller
1 - Sweeper
1 - Loader

TODAY'S CONSTRUCTION ACTIVITIES

Grover crew along with the help of Glen pressure tested the new 16 inch water main, passed, and chlorinated the water main for bacteria testing.
Grover crew installed dual 36 inch HDPE culverts at approximate STA 7+00 and one 36 inch culvert at approximate STA 9+80.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Work on box cut at both ends of project area and establish toe of slope along the fill area.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 A.H. Grover, Inc.
- 4
- 5

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
AUGUST 1, 2018



Photo 1 – Outlet for 36 inch culverts at STA 7+00



Photo 2 – Placing sand and compacting around dual 36 inch culverts at 7+00

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
AUGUST 1, 2018



Photo 3 – Placing sand and compacting around dual 36 inch culverts at STA 7+00



Photo 4 – Replaced fabric and gravel over dual 36 inch culverts at STA 7+00

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
AUGUST 1, 2018



Photo 5 – Outlet for 36 inch culvert at approximate STA 9+80



Photo 6 – Backfilling and compacting over 36 inch culvert at approximate STA 9+80