

DAILY CONSTRUCTION REPORT

Date: Thursday, 08-02-2018

PROJECT: Tuttle Road Sidewalk Extension
And Road Reconstruction
CLIENT: Town of Cumberland
CONTRACTOR: A.H. Grover, Inc.
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Clear
TEMP: High 80's
WIND: Calm
HUMIDITY: High

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
A.H. Grover, Inc.	1	6	Culvert Installation
Project Flagging		3	

VISITORS

Time	Name	Representing	Remarks
All Day	Glen Miller	PWD	

EQUIPMENT

2 - Excavators
1 - Roller
1 - Sweeper
1 - Loader

TODAY'S CONSTRUCTION ACTIVITIES

Grover crew began box cut in full depth reconstruction area of project on west and east end.
Grover crew established toe of slope along fill area of project.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Prepare driveway entrance at Bunker's Way for reconstruction. Work on placing and grading gravel.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 A.H. Grover, Inc.
- 4
- 5

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
AUGUST 2, 2018



Photo 1 – Working on box cut at east end of the project



Photo 2 – Placing fabric and gravel at east end of project area

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
AUGUST 2, 2018



Photo 3 – Placing fabric and gravel at east end of project area



Photo 4 – Excavating for base grade