

DAILY CONSTRUCTION REPORT

Date: Monday, 08-20-2018

PROJECT: Tuttle Road Sidewalk Extension
And Road Reconstruction
CLIENT: Town of Cumberland
CONTRACTOR: A.H. Grover, Inc.
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Clear
TEMP: High 70's
WIND: Calm
HUMIDITY: High

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
A.H. Grover, Inc.	1	2	
Project Flagging		3	

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

2 - Excavators
1 - Roller
1 - Sweeper
1 - Loader

TODAY'S CONSTRUCTION ACTIVITIES

Place subbase gravel for sidewalk and fill and topsoil on back slope at north side of the road.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Place concrete slipform curbing and continue placing topsoil.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 A.H. Grover, Inc.
- 4
- 5

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
AUGUST 20, 2018



Photo 1 – Compacting subbase gravel for sidewalk



Photo 2 – Placing subbase gravel for sidewalk

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
AUGUST 20, 2018



Photo 3 – Placed rip rap for storm drain outlet



Photo 4 – Placing topsoil on back slope at north side of Tuttle Road