

DAILY CONSTRUCTION REPORT

Date: Monday, 08-27-2018

PROJECT: Tuttle Road Sidewalk Extension
And Road Reconstruction
CLIENT: Town of Cumberland
CONTRACTOR: A.H. Grover, Inc.
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Clear
TEMP: Mid 80's
WIND: Calm
HUMIDITY: High

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
A.H. Grover, Inc.	1	1	
Project Flagging		3	

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

1 - Excavator
1 - Roller
1 - Sweeper
1 - Loader

TODAY'S CONSTRUCTION ACTIVITIES

Place subbase gravel at Portland Water District pump station entrance, approximate STA 12+60, lt.
Repair minor erosion at embankments on north side of Tuttle Road.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Pave sidewalk and driveway aprons, STA 0+00 to STA 12+75.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 A.H. Grover, Inc.
- 4
- 5

BY: Jeff Read

TITLE: Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS

AUGUST 27, 2018



Photo 1 – Embankment repair north of Bunker's Way



Photo 2 – Apron preparation at PWD pump station

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
AUGUST 27, 2018



Photo 3 – Sidewalk base, STA 0+00, rt.



Photo 4 – Sidewalk base, STA 3+28, rt