

DAILY CONSTRUCTION REPORT

Date: Monday, 08-06-2018

PROJECT: Tuttle Road Sidewalk Extension
And Road Reconstruction
CLIENT: Town of Cumberland
CONTRACTOR: A.H. Grover, Inc.
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Clear
TEMP: Low 90's
WIND: Calm
HUMIDITY: High

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
A.H. Grover, Inc.	1	6	Culvert Installation
Project Flagging		3	

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

2 - Excavators
1 - Roller
1 - Sweeper
1 - Loader

TODAY'S CONSTRUCTION ACTIVITIES

Grover crew began placing base gravel.
Grover crew added barrel sections to two existing manholes bringing them up to grade.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Continue working on placing base gravel and installation of drainage improvements.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 A.H. Grover, Inc.
- 4
- 5

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
AUGUST 6, 2018



Photo 1 – Placing and grading base gravel



Photo 2 – Rip rap around culverts at Bunkers Way

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
AUGUST 6, 2018



Photo 3 – Compacting base gravel



Photo 4 – Cone section taken off so barrel section could be added