

DAILY CONSTRUCTION REPORT

Date: Thursday, 08-09-2018

PROJECT: Tuttle Road Sidewalk Extension
And Road Reconstruction
CLIENT: Town of Cumberland
CONTRACTOR: A.H. Grover, Inc.
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Clear
TEMP: High 80's
WIND: Calm
HUMIDITY: High

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
A.H. Grover, Inc.	1	6	Existing Culvert Slip Line
Project Flagging		3	
EJP	1	3	

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

2 - Excavators
1 - Roller
1 - Sweeper
1 - Loader

TODAY'S CONSTRUCTION ACTIVITIES

EJP on site to fuse 36 inch culvert for slip lining existing culverts.
Grover crew slip lined existing 42 inch culverts.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

EJP will grout void around slip lined culverts
Grover crew will install drainage improvements along project route

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 A.H. Grover, Inc.
- 4
- 5

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
AUGUST 9, 2018



Photo 1 – Slip line culverts installed STA 9+75



Photo 2 – Placing mortar around void at end of existing culverts

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
AUGUST 9, 2018



Photo 3 – Slip lined culverts STA 7+00



Photo 4 – PVC ports for grouting