

WEEKLY CONSTRUCTION REPORT

PROJECT: TUTTLE ROAD SIDEWALK EXTENSION
AND ROAD RECONSTRUCTION
JOB NO.: 15221.00
CLIENT: TOWN OF CUMBERLAND
CONTRACTOR: A.H. GROVER, INC.
PROJECT MANAGER: DAN DIFFIN

PERIOD ENDING: WED., 16 MAY 2018

AVERAGE FIELD FORCE			
Name of Contractor	Non-manual	Manual	Remarks
A.H. GROVER INC	1	2-4	On-site 05/10 through 05/16
Project Flagging (Flagging)	0	3	On-site 05/10 through 05/16

VISITORS			
Date	Name	Representing	Remarks

TYPICAL EQUIPMENT ON-SITE
1-2 EXCAVATORS, 1 LOADER, 1 SWEEPER & 1 ROLLER (A.H. GROVER, INC.)

CONSTRUCTION ACTIVITIES
Thurs., 05/10 – Continued installing 15 inch HDPE storm drain and structures toward Town Hall
Fri., 05/11 – Completed installation of 15 inch HDPE storm drain and structures toward Town Hall
Sat., 05/12 & Sun., 05/13 – No Work
Mon., 05/14 – Installed CB 1 with 15 inch outlet pipe. Extend 15 inch CMP just west of CB 1. Installed 18 inch HDPE driveway culvert at 272 Tuttle Road.
Tues., 05/15 – Installed 15 inch HDPE cross pipe out of drain manhole 1 along with field inlet 2
Wed., 05/16 – Began installation of block retaining wall approximate STA 5+50 to 7+25

PROJECTED CONSTRUCTION ACTIVITIES
Thurs., 05/17 – Continue working on block retaining wall
Fri., 05/18 – Continue working on block retaining wall and grading for sidewalk
Sat., 05/19 & Sun., 05/20 – No Work
Mon., 11/21 – Water service tap for 280 Tuttle Road
Tues., 11/22 – Replace hydrant assembly at STA 8+79 just south of 272 Tuttle Road
Wed., 11/23 – Continue grading for sidewalk

QUALITY ASSURANCE:
SME on-site to review overall progress, verify materials & quantities, and inspect erosion control measures.

DISTRIBUTION:

1. Owner – Town of Cumberland
2. Contractor – A.H. Grover, Inc.
3. Engineer – Sevee & Maher Engineers, Inc.
4. File

BY: Nick Thompson

TITLE: FIELD ENGINEER
PAGE 1 OF 1 PAGE



Photograph 1 – Thursday, May 10th – Preparing to install drain manhole 1



Photograph 2: Thursday, May 10th – Compacting storm drain trench



Photograph 3 - Friday, May 11th – Excavating for field inlet 1



Photograph 4 - Friday, May 11th – Field inlet 1 installed and 15 inch HDPE connected to it



Photograph 5 - Monday, May 14th – Installing 18 inch HDPE driveway culvert at 272 Tuttle Road



Photograph 6 - Monday, May 14th – Catch basin1 with 15 inch HDPE outlet pipe



Photograph 7 - Tuesday, May 15th – 15 inch cross pipe out of drain manhole 1 toward field inlet 2



Photograph 8 - Tuesday, May 15th – Compacting cross trench at field inlet 2



Photograph 9 - Wednesday, May 16th – Constructing block retaining wall in front of 280 Tuttle Road



Photograph 10 - Wednesday, May 16th – Constructing block retaining wall in front of 280 Tuttle Road