

WEEKLY CONSTRUCTION REPORT

PROJECT: TUTTLE ROAD SIDEWALK EXTENSION
AND ROAD RECONSTRUCTION
JOB NO.: 15221.00
CLIENT: TOWN OF CUMBERLAND
CONTRACTOR: A.H. GROVER, INC.
PROJECT MANAGER: DAN DIFFIN

PERIOD ENDING: WED., 23 MAY 2018

AVERAGE FIELD FORCE

Name of Contractor	Non-manual	Manual	Remarks
A.H. GROVER INC	1	2-4	On-site 05/17 through 05/23
Project Flagging (Flagging)	0	3	On-site 05/17 through 05/23
General Saw Cutting		2	On-site 5/23

VISITORS

Date	Name	Representing	Remarks
05/21	Dave Bernard	PWD	Inspector for water service at 280 Tuttle

TYPICAL EQUIPMENT ON-SITE

1-2 EXCAVATORS, 1 LOADER, 1 SWEEPER & 1 ROLLER (A.H. GROVER, INC.)

CONSTRUCTION ACTIVITIES

Thurs., 05/17 – Completed installation of block retaining wall in front of 280 Tuttle Road
 Fri., 05/18 – Installed 4" inserta tee and drainage stub for perimeter drain at 280 Tuttle Road worked on sidewalk subgrade
 Sat., 05/19 & Sun., 05/20 – No Work
 Mon., 05/21 – Made live tap and installed corporation and curb stop for water service at 280 Tuttle Road. Continued to work on excavating and subgrade for sidewalk extension.
 Tues., 05/22 – Continued excavating and working on subgrade for sidewalk extension from Maurice Way to rail road tracks.
 Wed., 05/23 – Excavated air release valves at both ends of project to assist PWD with repair.

PROJECTED CONSTRUCTION ACTIVITIES

Thurs., 05/24 – Continue excavating and preparing subgrade for sidewalk extension. Begin setting frames and grates/covers
 Fri., 05/25 – Relocate hydrant at STA 8+75 in front of 272 Tuttle Road
 Sat., 05/26 & Sun., 05/27 – No Work
 Mon., 05/28 – Memorial Day (No Work)
 Tues., 05/29 – Continue sidewalk subgrade and setting frames and covers/grates
 Wed., 05/30 – Continue sidewalk subgrade and setting frames and covers/grates

QUALITY ASSURANCE:

SME on-site to review overall progress, verify materials & quantities, and inspect erosion control measures.

DISTRIBUTION:

1. Owner – Town of Cumberland
2. Contractor – A.H. Grover, Inc.
3. Engineer – Sevee & Maher Engineers, Inc.
4. File

BY: Nick Thompson

TITLE: FIELD ENGINEER
PAGE 1 OF 1 PAGE



Photograph 1 – Thursday, May 17th – Constructing block retaining wall in front of 280 Tuttle Road



Photograph 2: Thursday, May 17th – Filling behind block retaining wall in front 280 Tuttle Road



Photograph 3 - Friday, May 18th – Completed block retaining wall in front of 280 Tuttle Road



Photograph 4 - Friday, May 18th – Grading for sidewalk subgrade



Photograph 5 - Monday, May 21th – Working on subgrade for sidewalk extension near Town Hall



Photograph 6 - Monday, May 21th – Corporation for water service at 280 Tuttle Road



Photograph 7 - Tuesday, May 22th – Placing subgrade material for sidewalk extension near rail road tracks



Photograph 8 - Tuesday, May 22th – Excavating for sidewalk extension near rail road tracks



Photograph 9 - Wednesday, May 23th – Saw cutting pavement for curb installation



Photograph 10 - Wednesday, May 23th – Saw cutting pavement for curb installation
Road