

**WEEKLY CONSTRUCTION REPORT**

PROJECT: TUTTLE ROAD SIDEWALK EXTENSION  
AND ROAD RECONSTRUCTION  
JOB NO.: 15221.00  
CLIENT: TOWN OF CUMBERLAND  
CONTRACTOR: A.H. GROVER, INC.  
PROJECT MANAGER: DAN DIFFIN

PERIOD ENDING: WED., 27 June 2018

<b>AVERAGE FIELD FORCE</b>			
Name of Contractor	Non-manual	Manual	Remarks
A.H. GROVER INC	1	2-4	On-site 06/14 through 06/20
Project Flagging (Flagging)	0	3	On-site 06/14 through 06/20
Dayton Paving	1	6	On-site 06/26
Thirsty Turf	1	1	On-site 06/27
<b>VISITORS</b>			
Date	Name	Representing	Remarks
<b>TYPICAL EQUIPMENT ON-SITE</b>			
1-2 EXCAVATORS, 1 LOADER, 1 SWEEPER & 1 ROLLER (A.H. GROVER, INC.)			
1 Sidewalk Paver, 1 Roller, 1 Plat tamp (Dayton Paving)			
<b>CONSTRUCTION ACTIVITIES</b>			
Thurs., 06/21 – Installed valves for temporary water at the limits of work on the east side of the rail road tracks			
Fri., 06/22 – Continued placing and grading gravel to prepare for sidewalk paving			
Sat., 06/23 & Sun., 06/24 – No Work			
Mon., 06/25 – Continue placing and grading gravel to prepare for sidewalk paving. Remove and reset granite curb at Town Hall Entrance			
Tues., 06/26 – Paved sidewalk base course between Town Hall and rail road tracks. Prepare for temporary water installation.			
Wed., 06/27 – Place rock in bottom of dual 36 inch culverts at 272 Tuttle Road. Install temporary water line on east side of rail road tracks			
<b>PROJECTED CONSTRUCTION ACTIVITIES</b>			
Thurs., 06/28 – Fill and chlorinate temporary water line. Rain day for Grover crew.			
Fri., 06/29 – Place pavement surface course from rail road tracks to Town Hall. Bring loam, seed, and mulch.			
Sat., 06/30 & Sun., 07/01 – No Work			
Mon., 07/02 – Continue clean-up (loam, seed, and mulch) from rail road tracks to Town Hall.			
Tues., 07/03 – Finish clean-up (loam, seed, and mulch) from rail road tracks to Town Hall.			
Wed., 07/04 – No Work.			
<b>QUALITY ASSURANCE:</b>			
SME on-site to review overall progress, verify materials & quantities, and inspect erosion control measures.			

**DISTRIBUTION:**

1. Owner – Town of Cumberland
2. Contractor – A.H. Grover, Inc.
3. Engineer – Sevee & Maher Engineers, Inc.
4. File

BY: Nick Thompson

TITLE: FIELD ENGINEER  
PAGE 1 OF 1 PAGE



Photograph 1 – Thursday, June 21<sup>st</sup> – Installing 12 inch gate valve for eventual water main replacement on west side of limit of work



Photograph 2: Thursday, June 21<sup>st</sup> – Installing 12 inch gate valve for eventual water main replacement on east side of limit of work.





Photograph 3 - Friday, June 22<sup>nd</sup> – Rolling gravel in driveway of 272 Tuttle Road



Photograph 4 - Friday, Friday 15<sup>th</sup> – Placing and grading gravel on sidewalk near rail road tracks





Photograph 5 - Monday, June 25<sup>th</sup> – Placing and grading gravel for sidewalk near rail road tracks



Photograph 6 - Monday, June 25<sup>th</sup> – Removing and resetting granite curb at Town Hall





Photograph 7 - Tuesday, June 26<sup>th</sup> – Paved based course at 272 Tuttle Road



Photograph 8 - Tuesday, June 25<sup>th</sup> – Paving base course near Town Hall





Photograph 9 - Wednesday, June 27<sup>th</sup> – Rip rap inlet for dual 36 inch culverts



Photograph 10 - Wednesday, June 27<sup>th</sup> – Dual 36 inch in culverts imbedded