

WEEKLY CONSTRUCTION REPORT

PROJECT: TUTTLE ROAD SIDEWALK EXTENSION
 AND ROAD RECONSTRUCTION
 JOB NO.: 15221.00
 CLIENT: TOWN OF CUMBERLAND
 CONTRACTOR: A.H. GROVER, INC.
 PROJECT MANAGER: DAN DIFFIN

PERIOD ENDING: WED., 18 July 2018

AVERAGE FIELD FORCE			
Name of Contractor	Non-manual	Manual	Remarks
A.H. GROVER INC	1	2-4	On-site 07/12 through 07/18
Project Flagging (Flagging)	0	3	On-site 07/12 through 07/18

VISITORS			
Date	Name	Representing	Remarks

TYPICAL EQUIPMENT ON-SITE
1-2 EXCAVATORS, 1 LOADER, 1 SWEEPER & 1 ROLLER (A.H. GROVER, INC.)
1 Sidewalk Paver, 1 Roller, 1 Plat tamp (Dayton Paving)

CONSTRUCTION ACTIVITIES
Thurs., 07/12 – Began fusing 16 inch HDPE water main on-site
Fri., 07/13 – Continued fusing 16 inch HDPE water main
Sat., 07/14 & Sun., 07/15 – No Work
Mon., 07/16 – Continued fusing 16 inch HDPE water main
Tues., 07/17 – Completed fusing 16 inch HDPE water main. Left site early due to rain
Wed., 07/18 – Began pavement removal near October Farms Way for road reconstruction

PROJECTED CONSTRUCTION ACTIVITIES
Thurs., 07/19– Continue pavement removal for road reconstruction east of rail road tracks. Begin water main work on east side of project area
Fri., 07/20 – Continue water main work on west side of project area.
Sat., 07/21 & Sun., 07/22– No Work
Mon., 07/23 – Weather permitting crew will begin excavating for 16 inch HDPE water main. Trench will be open and properly coned off over night.
Tues., 07/24 – Complete installation and backfill of 16 inch HDPE water main.
Wed., 07/25– Work on water services.

QUALITY ASSURANCE:
SME on-site to review overall progress, verify materials & quantities, and inspect erosion control measures.

DISTRIBUTION:

1. Owner – Town of Cumberland
2. Contractor – A.H. Grover, Inc.
3. Engineer – Sevee & Maher Engineers, Inc.
4. File

BY: Nick Thompson

TITLE: FIELD ENGINEER
 PAGE 1 OF 1 PAGE



Photograph 1 – Thursday, July 12th – Fusing 16 inch HDPE water main



Photograph 2: Thursday, July 12th – 16 inch HDPE fused



Photograph 3 - Friday, July 13th – Fusing 16 inch HDPE water main



Photograph 4 - Friday, July 13th – Fused 16 inch HDPE water main approx. half done



Photograph 5 - Monday, July 16th – Fusing 16 inch HDPE water main



Photograph 6 - Monday, July 16th – Fused 16 inch HDPE water main



Photograph 7 - Tuesday, July 17th – Fusing 16 inch HDPE water main



Photograph 8 - Tuesday, July 17th – 16 inch HDPE water main fusing complete



Photograph 9 - Wednesday, July 18th – Removing pavement on south side of Tuttle Road



Photograph 10 - Wednesday, July 18th – Removing pavement on north side of Tuttle Road