

WEEKLY CONSTRUCTION REPORT

PROJECT: TUTTLE ROAD SIDEWALK EXTENSION
 AND ROAD RECONSTRUCTION
 JOB NO.: 15221.00
 CLIENT: TOWN OF CUMBERLAND
 CONTRACTOR: A.H. GROVER, INC.
 PROJECT MANAGER: DAN DIFFIN

PERIOD ENDING: WED., 08 August 2018

AVERAGE FIELD FORCE			
Name of Contractor	Non-manual	Manual	Remarks
A.H. GROVER INC	1	2-4	On-site 07/26 through 08/01
Project Flagging (Flagging)	0	3	On-site 07/26 through 08/01
VISITORS			
Date	Name	Representing	Remarks
On-site 08/06 and 08/08	Glen Miller	PWD	Inspector
TYPICAL EQUIPMENT ON-SITE			
1-2 EXCAVATORS, 1 LOADER, 1 SWEEPER & 1 ROLLER (A.H. GROVER, INC.)			
CONSTRUCTION ACTIVITIES			
Thurs., 08/02 – Crew began box cut on east and west ends of project area along with establishing toe of slope.			
Fri., 08/03 – Crew began installing base gravel and installed new culverts and regraded entrance at Bunkers Way			
Sat., 08/04 & Sun., 08/05 – No Work			
Mon., 08/06 – Crew raised two exiting manholes and brought them up to grade			
Tues., 08/07 – Crew clean existing culverts to prepare for slip lining and continued placing base gravel.			
Wed., 08/08 – Crew disconnected the temporary water and put new water main on line.			
PROJECTED CONSTRUCTION ACTIVITIES			
Thurs., 08/09 – Slip line existing culverts			
Fri., 08/10 – Begin installing drainage improvements			
Sat., 08/11 & Sun., 08/12 – No Work			
Mon., 08/13 – Continue drainage improvements			
Tues., 08/14 – Begin fine grading and placing topsoil			
Wed., 08/15 – Continue preparing for binder pavement			
QUALITY ASSURANCE:			
SME on-site to review overall progress, verify materials & quantities, and inspect erosion control measures.			

DISTRIBUTION:

1. Owner – Town of Cumberland
2. Contractor – A.H. Grover, Inc.
3. Engineer – Sevee & Maher Engineers, Inc.
4. File

BY: Nick Thompson

TITLE: FIELD ENGINEER
 PAGE 1 OF 1 PAGE



Photograph 1 – Thursday, August 2nd – Placing subbase gravel



Photograph 2: Thursday, August 2nd – Excavating to base great for full depth road reconstruction



Photograph 3 - Friday, August 3rd – Preparing for culvert installation at Bunkers Way



Photograph 4 - Friday, August 3rd – New Culverts at Bunkers Way



Photograph 5 - Monday, August 6th – Compacting base gravel



Photograph 6 - Monday, August 6th – Brining existing manhole up to grade



Photograph 7 - Tuesday, August 7th – Cleaning culverts for slip lining



Photograph 8 - Tuesday, August 7th – Placing base gravel