

WEEKLY CONSTRUCTION REPORT

PROJECT: TUTTLE ROAD SIDEWALK EXTENSION
AND ROAD RECONSTRUCTION
JOB NO.: 15221.00
CLIENT: TOWN OF CUMBERLAND
CONTRACTOR: A.H. GROVER, INC.
PROJECT MANAGER: DAN DIFFIN

PERIOD ENDING: WED., 10 MAY 2018

AVERAGE FIELD FORCE			
Name of Contractor	Non-manual	Manual	Remarks
A.H. GROVER INC	1	2-4	On-site 05/07 through 05/09
NORTHEAST SAFETY (Flagging)	0	3	On-site 05/07 through 05/09

VISITORS			
Date	Name	Representing	Remarks

TYPICAL EQUIPMENT ON-SITE
1-2 EXCAVATORS, 1 LOADER, 1 SWEEPER & 1 ROLLER (A.H. GROVER, INC.)

CONSTRUCTION ACTIVITIES
Mon., 05/07 – Mobilize equipment and personal
Tues., 05/08 – Begin drainage structure and drainage pipe installation with CB 3 at STA 8+25
Wed., 05/09– Continue drainage improvements toward Town Hall along with sidewalk prep.

PROJECTED CONSTRUCTION ACTIVITIES
Thurs., 05/10 – Continue drainage pipe installation toward Town Hall.
Fri., 05/11 – Continue drainage pipe installation and drainage pipe installation toward Town Hall.
Sat., 05/12 & Sun., 05/13 – No Work
Mon., 11/14 – Complete drainage work and sidewalk prep at Town Hall entrance.
Tues., 11/15 – Begin drainage structure improvements at STA 8+25 toward the rail road tracks.
Wed., 11/16– Continue with drainage improvement work toward rail road tracks.

QUALITY ASSURANCE:
SME on-site to review overall progress, verify materials & quantities, and inspect erosion control measures.

DISTRIBUTION:

1. Owner – Town of Cumberland
2. Contractor – A.H. Grover, Inc.
3. Engineer – Sevee & Maher Engineers, Inc.
4. File

BY: Nick Thompson

TITLE: FIELD ENGINEER
PAGE 1 OF 1 PAGE



Photograph 1 – Wednesday, May 09th – Field inlet installation along with 15" hdpe drainage pipe.



Photograph 2: Wednesday, May 09th – Catch Basin and outlet pipe installation.



Photograph 3 - Wednesday, May 09th – Drain manhole and catch basin installation along with outlet pipes



Photograph 4 - Wednesday, May 09th – Field inlet installation.