



**GORRILL
PALMER**

DAILY FIELD OBSERVATION REPORT

Project: Route I Roadway Improvements

Client: Town of Cumberland

GP Field Rep: Asher J. Anderson (AJA)

Weather: Clear

Time onsite: 7:15 am – 8:45 am (AJA), 1:00 pm – 2:00 pm (AJA)

Shaw Brothers:

Personnel – Supervisor: Josh Fairweather (JF), 3- Laborers, 2- Operators, 4- Flaggers (Sub)

Equipment – 1- Komatsu PC 360 Excavator, 2- John Deere 450H Dozer, 1- Cat CS66 roller,

1-Cat M318D Rubber Tire Excavator, 5- Trucks

GPCEI Project No: 1636.83

Visit Date: April 3, 2017

Report Date: April 3, 2017

Temp. Range: 35-56°F

Distribution: File, Bill Shane, Chris Bolduc

Work in Progress

- Crew performed 650' LF of box cutting in the left lane from STA 44+50 through STA 38+00. Crew also placed and compacted base gravel in the box cut and constructed side slopes with granular borrow.

Discussions/Observation

- 7:15 am – AJA arrived on site. Crew had set up traffic control and had begun pavement removal in the left lane in the area of Chelsea Lane. The south bound lane was closed to traffic at the work area. 3 flaggers maintained alternating one way traffic.
- 8:00 am – AJA and JF discussed the schedule for the coming week. JF anticipated two days of possible down time due to weather in the current week. Fine grading was expected to begin the following week. The earliest possible start date for paving in the left lane was discussed as April 13th.
- 8:45 am – AJA left the site.
- 12:45 pm – AJA arrived on site. Crew was grading sub grade and installing road base gravel. Crew was observed constructing the “step” from 12” base gravel to 18” base gravel at the transition from the traveled way to the shoulder.
- 1:00 pm – AJA and JF discussed the pay estimate for the month March. JF had submitted his draft to the Shaw Brothers office for approval. All items were at the quantities that had been agreed to daily, with the exception of lump sum items. JF requested 25% of the lump sum for all items except for a request for 50% of the mobilization item. AJA did not give any indication if these requests would be accepted.
- 2:00 pm – AJA left the site.

Schedule of Work

- Pavement removal and box cutting in the left lane will resume on 04/04/17.

Visitors on Site

- None observed.

Concerns/Questions

- None at this time.

Follow up Required

- None at this time.

Prepared By: Asher J. Anderson

Reviewed By: Doug Reynolds, PE

If there are any discrepancies, please notify the sender immediately



Grubbing top soil in the left lane, looking north



Grading subgrade material in the left lane, looking south



Subgrade graded, gravel step constructed, in the left lane, looking north



Existing base gravel in the left lane, looking north