



**GORRILL  
PALMER**

## **DAILY FIELD OBSERVATION REPORT**

Project: Route 1 Roadway Improvements  
Client: Town of Cumberland  
GP Field Rep: Asher J. Anderson (AJA)  
Weather: Partly Cloudy  
Time onsite: 7:30 am – 9:30 am, 12:15 pm – 1:00 pm (AJA)

GPCEI Project No: 1636.83  
Visit Date: May 10, 2017  
Report Date: May 10, 2017  
Temp. Range: 48-60°F

### **Shaw Brother's Crew:**

Personnel – 1 - Foreman (Josh F.), 2 - Laborers, 1 – Operator  
Equipment – 1 – Cat M318 Excavator, 1 – Truck

Distribution: File, Bill Shane, Chris Bolduc

---

### **Work in Progress**

- Shaw Brother's crew installed reclaimed material as road shoulders in the left lane in the middle portion of the project.

### **Discussions/Observation**

- 7:30 am – AJA arrived on site. AJA and JF discussed the reclaimed shoulder detail and payment methods. Crew had set up traffic control closing the southbound lane of Route 1, controlling alternating one way traffic with flaggers.
- 7:40 am – AJA contacted Doug Reynolds (DR) and informed him that MDOT had installed fog lines the previous day. DG contacted Kyle Hall at MDOT to inform him that line striping was not needed in the area of the project.
- 8:00 am – JF requested the reclaim shoulders be flush with the base pavement and not be installed to the elevation of the ¾" overlay as shown on the detail. AJA stated that the reclaim must be flush with the ¾" overlay, not the base pavement.
- 8:15 am – AJA and JF toured the project to mark out butt joints at the side roads and driveways.
- 9:30 am – AJA left the site.
- 12:15 pm – AJA arrived on site. Brian Foster of Summit Natural Gas was on site to inquire if the requirement to mill and repave a trench in Route 1 at Powell Rd. remained. AJA deferred inquiry to DG.
- 1:00 pm – AJA left the site.

### **Schedule of Work**

- Reclaim installation in the shoulders to continue 5/11/17.
- Guardrail installation on the Tuttle Road Ramp to occur on 5/11/17.
- Milling under the Tuttle Road overpass to occur on 5/15/17.

### **Visitors on Site**

- Brian Foster, Summit Natural Gas, 12:30 pm

**Concerns/Questions**

- None at this time.

**Follow up Required**

- None at this time.

Prepared By: Asher J. Anderson

Reviewed By: Doug Reynolds, PE

If there are any discrepancies, please notify the sender immediately.



Installation of reclaim shoulder, looking south



Installation of reclaim shoulder, looking south