



**GORRILL
PALMER**

DAILY FIELD OBSERVATION REPORT

Project: Route 1 Roadway Improvements

Client: Town of Cumberland

GP Field Rep: Asher J. Anderson (AJA)

Weather: Cloudy/PM Rain

Time onsite: 7:00 am – 8:15 am, 11:30 am – 12:30 pm (AJA)

GPCEI Project No: 1636.83

Visit Date: May 05, 2017

Report Date: May 05, 2017

Temp. Range: 45-50°F

Shaw Brothers Grading Crew:

Personnel – 1 - Foreman (Josh F.), 2 - Laborers, 1 – Operator

Equipment – 1 – Cat M318 Excavator, 1 – Trucks

Distribution: File, Bill Shane, Chris Bolduc

Work in Progress

- Shaw Brother's crew removed the existing guardrail on the Tuttle Road Ramp and began grading the shoulder/guardrail area.

Discussions/Observation

- 7:00 am – AJA arrived on site. Crew was setting up traffic control to begin work on the Tuttle Rd Ramp. Crew created a lane shift with cones and barrels, maintaining alternating one way traffic. 4 flaggers were used for occasional stopping of traffic during equipment movement in the roadway.
- 7:45 am – AJA and JF discussed traffic control during the reclaiming and paving on the Tuttle Rd. Ramp. JF would like to close to roadway.
- 9:00 am – AJA contacted JF to inform him the town has approved the proposal to close the Tuttle Rd. Ramp during the reclaiming and paving work. Traffic would be detoured to use Powell Rd. Message boards and other signage would be used to inform and direct traffic.
- 9:15 am – JF informed AJA that Powell Rd. was posted to limit heavy traffic. AJA discussed with the Town and later informed JF that the posted signs may be removed while the detour was in use.
- 11:30 am – AJA arrived on site. The crew had completed removal of the guardrail on the Tuttle Road Ramp and had mobilized to the northern end of the project to fill a washout over the gas main opposite the Chebeague Island Ferry parking area.
- 11:45 am – AJA and JF discussed the signage for the detour. The signs would be installed by the end of the day to give motorists advanced notice.
- 12:30 pm – AJA left the site.
- 1:00 pm – JF contacted AJA to inquire about the requirement to recut the pavement in the right lane south of Thomas Drive. AJA stated that the area still needed to be recut.

Schedule of Work

- Reclaiming of Tuttle Road to occur on 5/8/17.
- Base paving possibly to begin on 5/9/17.

Visitors on Site

- None at this time.

Concerns/Questions

- None at this time.

Follow up Required

- None at this time.

Prepared By: Asher J. Anderson

Reviewed By: Doug Reynolds, PE

If there are any discrepancies, please notify the sender immediately.



Lane shift created on the Tuttle Rd. Ramp



Guardrail removal on the Tuttle Rd. Ramp