



GORRILL  
PALMER

## FIELD OBSERVATION REPORT

Project: Birch Lane Drainage Improvements  
Client: Town of Cumberland  
GP Field Rep: Asher J. Anderson (AJA)  
Weather: Clear  
Time onsite: 8:15 am – 9:00 am (AJA)

GPCEI Project No: 1636.55  
Visit Date: April 13, 2017  
Report Date: April 13, 2017  
Temp. Range: 45-55°F

Storey Brothers Excavation

Crew: 1 - Foreman/Owner (Rick Story), 2 - Laborers

Equipment: 1 - Cat 930H Loader, 1 - Cat M315 Excavator, 1 - Small Plate Compactor, 1 - Ingersoll Rand gravel roller, 2 - Trucks

Distribution: File, Bill Shane, Chris Bolduc

---

### Work in Progress

- Crew was box cutting roadway, placing base gravel, and grading.

### Discussions/Observation

- 8:15 am – AJA arrived on site. Crew was placing and grading base gravel.
- 8:30 am – AJA and crew leader discussed installing curb from the upper drive to the house opposite #26 to the roof drain outlet, and a paved swale below the curb to the lower driveway.
- 9:00 am – AJA left the site.

### Schedule of Work

- Base paving to occur 4/18/17

Prepared By: Asher Anderson

Reviewed By: Doug Reynolds, PE

If there are any discrepancies, please notify the sender immediately



Placing of base gravel, looking west