

DAILY CONSTRUCTION REPORT

Date: Thursday, 07-13-2017
(Day 56)

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Mostly cloudy, some rain
TEMP: Upper 60's
WIND: Calm
HUMIDITY: Humid

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	2	Supervisor operating Excavator or Dozer. Laborers operating Excavator, Loader & Roller as needed
Ace Security		2	1 Flagger at each end of road work

VISITORS

Time	Name	Representing	Remarks
12:45 PM	Dave Whitworth, Utility Arborist	CMP	Reviewing tree removal

EQUIPMENT

2-Excavators – CAT 290D (used to remove remaining un-milled pavement) & CAT 316F (used for excavating)
1 Dozer – CAT D5K2 (used to place gravel dumped from trucks)
1 Roller – Ingersoll SD116DX (used to compact gravel before opening to traffic)
1 Loader – CAT 930H (used of transferring material and equipment)

CONSTRUCTION ACTIVITIES

Finished removing remnants of old pavement and grubbed edge road with Excavator to end of pavement grinding section at STA 48+00 (south of driveway for 88 Middle Road).
No tree removal today. According to CMP Arborist, tree removal to resume next week when a larger boom truck can be obtained to safely clear the existing wires to remove the high limbs for most of the remaining work.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Central Maine Power

PAGE 1 OF 2

BY: Jim Manzer, P.E., PTOE TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
July 13, 2017



Southern end of the work zone during a rainy lunch break with road open to 2-way traffic.



Finished pavement removal and grubbing on the eastern side of road by the end of the day.