

**WEEKLY CONSTRUCTION REPORT**

PROJECT: MIDDLE ROAD IMPROVEMENTS

PERIOD ENDING: FRI, 26 May 2017

JOB NO.: 16047.00

CLIENT: TOWN OF CUMBERLAND

CONTRACTOR: STOREY BROTHERS, INC.

PROJECT MANAGER: DAN DIFFIN

<b>AVERAGE FIELD FORCE</b>			
Name of Contractor	Non-manual	Manual	Remarks
STOREY BROTHERS INC.	1	3	RICK STOREY, CREW CHIEF
ACE SECURITY		3	FLAGGING
THIRSTY TURF		2	5/25- Removed Temp. Water System
<b>VISITORS</b>			
Date	Name	Representing	Remarks
<b>TYPICAL EQUIPMENT ON-SITE</b>			
1 to 3 EXCAVATORS, 1- LOADER, 2 ROLLER, 2-4 DUMP TRUCKS & 2-BOX TRUCKS FOR MATERIALS AND EQUIPMENT			
<b>CONSTRUCTION ACTIVITIES</b>			
5/22 – Installed enclosed drainage system from outlet to CB-6F to CB-8B.			
5/23 – Installed enclosed drainage system from CB-6B to CB-6A and underdrain upstream from CB-6A			
5/24 – Installed enclosed drainage system from CB-6B to CB-6E (across road) to CB-6D & CB-6C.			
5/25 – Removed stumps, placed geotextile to stabilize slope, and installed drainage system in front of 117 Middle Road (Casey).			
5/26 – Storm clean-up and ledge removal at STA 75+00			
<b>QUALITY ASSURANCE:</b>			
SME on-site to review overall progress, verify materials & quantities, and inspect erosion control measures.			
No ledge removal associated work conducted this week. The ledge removed Friday was associated with previous backslope work.			

**DISTRIBUTION:**

PAGE 1 OF 1 PAGE

1. Owner – Town of Cumberland
2. Contractor - Storey Brothers
3. Engineer – Sevee & Maher Engineers, Inc.
4. File

BY: James, C. Manzer, P.E., PTOE

TITLE: FIELD ENGINEER

**TOWN OF CUMBERLAND  
MIDDLE ROAD IMPROVEMENTS  
PHOTOGRAPHS (May 22 - May 26)**



Photograph 1: Installed 15-inch underdrain and placed sand backfill over fabric at 122 Middle.



Photograph 2: At the end of the day placed filter fabric over openings in CB-6B prior to placing backfill at STA 63+50.



**TOWN OF CUMBERLAND  
MIDDLE ROAD IMPROVEMENTS  
PHOTOGRAPHS (May 22 - May 26)**



Photograph 3: Compacted Type D gravel placed over crushed stone to grade behind underdrain installation.



Photograph 4: Catch Basin CB-6A installed per plan prior to connection of 12-inch underdrain outlet.



**TOWN OF CUMBERLAND  
MIDDLE ROAD IMPROVEMENTS  
PHOTOGRAPHS (May 22 - May 26)**



Photograph 5: 12-inch storm drain crossing road between CB-6E (foreground in front of Maloney lot) and CB-6B (far side of road in front of Soule lot).



Photograph 6: From CB-6E looking north prior to the installation of CB-6D and CB-6C.



**TOWN OF CUMBERLAND  
MIDDLE ROAD IMPROVEMENTS  
PHOTOGRAPHS (May 22 - May 26)**



Photograph 7: Stump removal and geotextile reinforced slope at 117 Middle Road (Casey) prior to installation of catch basin CB-5G.



Photograph 8: Catch basin CB-5G at STA 57+15 and rip rap outlet prior to the installation of 6-inch underdrain (foreground) from the inlet uphill (northward).



**TOWN OF CUMBERLAND  
MIDDLE ROAD IMPROVEMENTS  
PHOTOGRAPHS (May 22 - May 26)**



Photograph 9: Due to ponding after heavy overnight rains May 25-26<sup>th</sup> a grate was placed over the opening of the structure for CB-7E at STA 78-28 to improve surface drainage.



Photograph 10: Work Friday, May 26<sup>th</sup> was largely limited to ledge removal across the road from 147 & 151 Middle Road.