



**GORRILL  
PALMER**

## **DAILY FIELD OBSERVATION REPORT**

Project: Route 1 Roadway Improvements

Client: Town of Cumberland

GP Field Rep: Asher J. Anderson (AJA)

Weather: Rain

Time onsite: 7:00 am – 7:45 am (AJA), 1:15 pm – 1:30 pm (AJA)

Shaw Brothers:

Personnel – Supervisor: Josh Fairweather (JF), 3- Laborers, 2- Operators, 4- Flaggers (Sub)

Equipment – 1- Komatsu PC 360 Excavator, 2- John Deere 450H Dozer, 1- Cat CS66 roller,

1-Cat M318D Rubber Tire Excavator, 1- Cat 950H Loader, 5- Trucks

GPCEI Project No: 1636.83

Visit Date: April 4, 2017

Report Date: April 4, 2017

Temp. Range: 39-42°F

Distribution: File, Bill Shane, Chris Bolduc

---

### **Work in Progress**

- Crew removed pavement and grubbed off loam in the left lane from STA 38+00 through STA 13+00. Crew used existing gravel to construct a ramp at the edge of pavement to eliminate a vertical drop from pavement to gravel.

### **Discussions/Observation**

- 5:30 am – AJA and JF discussed that the crew would be working on Route 1 for the morning, the day was tentitively planned to end at 12:00 PM.
- 7:00 am – AJA arrived on site. Crew had set up traffic control and had begun pavement removal in the left lane in the area south of Chelsea Lane. The south bound lane was closed to traffic at the work area. 3 flaggers maintained alternating one way traffic.
- 7:30 am – AJA and JF discussed the construction of a gravel ramp at the edge of pavement. AJA requested it be compacted with a roller prior to closing the site for the day. JF agreed to compact the gravel ramp.
- 7:45 am – AJA left the site.
- 12:50 pm – JF contacted AJA and informed him that the crew was finishing work for the day. AJA and JF discussed the possibility of changing the width of the fog line from the originally specified 4" to 6". JF stated he would supply AJA with a proposed cost for the change.
- 1:15 pm – AJA arrived on site, crew had left for the day. The gravel ramp constructed where excavations had taken place was as discussed.
- 1:30 pm – AJA left the site.

### **Schedule of Work**

- Pavement removal and box cutting in the left lane will resume on 04/05/17.

### **Visitors on Site**

- None observed.

### **Concerns/Questions**

- None at this time.

### **Follow up Required**

- None at this time.

Prepared By: Asher J. Anderson

Reviewed By: Doug Reynolds, PE

If there are any discrepancies, please notify the sender immediately



Removing pavement and grubbing top soil in the left lane, looking north



Excavations closed for the day in the left lane, looking south